p 2-5

G. R. S. IX-5]

Previous references.

1899

~~191~~ .

(Mel.)

Later references.

File No. 6 - 99

Serial Nos. 1 - 14

GENERAL AND REVENUE SECRETARIAT.

Serial Nos. 1 to 14.

~~Major~~ June

~~Part B for~~ April 02.

SUBJECT.

Municipal works, Shimoga Vol: ~~I~~

1899 - ~~900~~.

Enclosures

Indexed

17.8.18

W D 88—GPB—50,000—24-7-18

Note

The President of the Shimoga Dt. having solicited sanction to the payment of a contribution of Rs 800 from Dt. Funds to meet the cost of repairing the road, "which connects the Nyamti Town with the Sowlanga Honnali high road", he was asked to furnish information on the following points -

Ll. No 19

Ll 25

(1) Who was repairing the road and from what funds

(2) What was the total cost of such repairs.

(3) Was the road within Mul: limits and if so why the D F Bd should contribute towards its repairs and

(4) Was it part of Provincial or D F roads.

Ll 28

(2) The President replied that there was no road but only a cart track which was not being repaired at all, that the proposed road had to be constructed beyond Mumal limits, that the cost of construction of such roads should be charged solely to D F.

but that as the Municipality was the only Body it would serve and as the Dt. Funds had only a small balance, he proposed that the cost of its construction should be met from District & Munl Funds in equal proportions.

(3) The President having been further called upon to ~~enquire~~ state whether the Munl. Bd. had agreed to meet half the Cost of making the road & whether there was provision for it in the sanctioned Budget for the current year, he now states that the Munl: Bd. have agreed to pay a moiety of the cost and submits an estimate for Rs 1581 for same, the charge being met from ~~providing out the source in~~ the current years Mul: and Dt. Fd Budgets ~~for same~~ ~~the cost~~. in the proportions of 781 and 800, respectively 5/3

Letter etc 743/58 of 24 2 00 Def

231

to DC?

Submitted for orders as to whether the estimate may be sanctioned, the cost being met from the sources pointed out.

DMJ 5/3/00

The information is now complete & the sanction applied for may I think be accorded.

Kulasekara

RD 7/3/00.

8.3.900.

Only the 401 - estimates ~~and~~ 7/3/00 the may ~~be~~ sanctioned ~~for~~ the proposal ~~of~~ the Municipal Council Kn 9 64 DM Secretariat 9.3.00

the crowded course

before recommend that
Government may be
to for the construction
claims. the amount
at out of Rupees 1000/
in the current years
that power under the
I P W (d) "Constructing

I have the honour to be,

Sir,

your most obedient servant,

Sd. Shaukat Ali

for president of the municipalities
in the Shimoga District

4 Office of the president of
the municipalities in the
Shimoga District.

No. 436/28 Dated 14th November 1899

To

The Secretary to the Government of Mysore
General and Revenue Departments.

Sir,

I have the honour to submit herewith for sanction an estimate (in duplicate copies) for Rs 994/- for constructing V shaped drains in the Doddpete of the Nyamate Town of the Honnali Taluk vide M. Shama Rao the 2nd Assistant Commissioner, who inspected the spot with the vice-president and the members of the Nyamati municipal Board, supports the constructions of the work to improve the sanitations of the Town

have also inspected the place, and consider that the drain may be built as it will eventually be capable of becoming a part of a scheme which may be carried by instalments for effectually draining the

the whole of this crowded town

I, therefore recommend that sanction of Government may be accorded to for the Constructions of the said drains. The amount may be met out of Rupees 1000/ provided in the current year's budget of that town under the head VIII P W (d) "Constructing drains"

I have the honour to be

Sir,

your most obedient servant

Sd. Shaneen Kumar

for president of the municipalities in The Shimoga District

Previous Circle Sketch

Estimate for constructing V shaped drains in the Dodpete in the Inyamati Town of the Honnali Taluk

No.	Particulars	No	Dimension Length	Breadth	Depth	Quantity	Per	Rate	Amount
	Earth work.								
1	Removing slal stones covered on the drains in the Dodpete	No	255	-	-	255	Number	- -	1 2
2	Excavating foundation	c yds	255	1	$\frac{2}{3}$	170	c. yds	- 2 -	21
3	Slal Stones for constructing V shape drains after properly shaping them.	2	765	2	$(\frac{1}{3})$	3060	Sq. ft	- 5 -	956
4	Pointing with chunnam	Lump Sum							15
	Total Rupees nine hundred and ninety four only								994

Dated 15th November 1899.

For President of the Municipalitee in the Shimoga District.

7

Proceedings of the Government of Mysore.

Mil
6-99
2

READ :—

Letter dated 14th November 1899 No. 436/28

from the ~~Deputy Commissioner~~ President of the Municipalities in the Shimoga District, submitting for sanction an estimate for Rs. 994 for Constructing V Shaped drains in the Doddpet of the Nyamti Town in the Honnali Municipality

---

ORDER THEREON.—No. 6177-79 & L775
L. F. 4799

Dated Bangalore, 28-11- 189 9

The estimate received with the above is sanctioned. The cost will be met from the sum of Rs. 1000/- provided under the head VIII - P.W. (d) Drains Original in the current year's Municipal Budget of Nyamti ~~sanctioned in Government Proceedings dated 189~~

~~No.~~
~~L. F.~~

General Secretary.
Mg 22/11

To—The ~~Deputy Commissioner~~ President of the Municipality, Shimoga District, returning the sanctioned estimate

The Comptroller, with copy of Abstract Estimate

From

To

Dated

Despatched

Received

No.

L. 1581

9367
29.3.00

189 .

MYSORE P. W. DEPARTMENT.

No. 1581

From

3

The Chief Engineer
of Mysore,

To

The Secretary to Govt.
Govt. Revenue Depatt.

Dated Bangalore 27. March 189/-

Despatched

Enclosures No.

SUBJECT.

Returning after being checked the estimate for Rs 1581, for opening a road connecting the Shyamashi town with the Sowlanga Hemalli high road.

To the same
11545-7 9/3/00
L 27-99 M.V. Chas
29.3.00
29.3.00

S.M.R.

M. G. C. P. Bangalore—25—8-93—1000

Please call for the file from the collector.
Asst
7/4

7

No 1157

MYSORE P. W. DEPARTMENT,
CENTRAL OFFICE,
Bangalore, 27 March 1900

From

The Chief Engineer of Mysore,
Bangalore.

To

The Secretary to Govt: of Mysore
General Revenue Department.

Sir

I have the honor to return, duly checked, the estimate of Rs 1,581, for opening a road connecting the Nyamptli town with the Sowlanga Honnalli high road, received with your no. 10317 / L.F 51-98 of the 15th instant.

Encl:
2 Estimates
1 Kannarese reference.
3

I have the honor to be,
Sir,
Your most obedient Servant,

Colonel,
Chief Engineer of Mysore.

Exd:

Abstract No 1

Estr 581

Items	per	Rate	Quantity	Amount
Earth work	cyd	- 2 -	3560	445 - -
Collecting and carting sand from a distance of 1 1/4 miles	Do	- 5 -	697½	218 - -
Spreading and consolidating the above.	Do	- 2 -	697½	87 - -
Collecting and carting gravel from a distance of 1 3/4 miles	Do	- 10 -	930	581 - -
Spreading gravel, watering and consolidating	Do	- 3 -	930	175 - -
				1506 - -
Add 5 per cent Contingent amount				75 - -
Grand total				1581 - -

W. Shanmukha,

dated 22nd February 1900 for President of the Municipalities in the Shimoga District

Detailed estimate for constructing a road connecting the Nyamatic Down with the Sonlanga-Honnali high road in the Honnali Taluk.

Details of Work	No.	Dimensions L.	B	D	Total
Earth work.					
Excavating the drains on both sides of the road and using the soil for formation of the road	2	930	1	1/3	620
Opening the check dr. and using the soil for the formation of the road	1	540	6	2/3	2160
" Do "	1	390	6	1/3	780 3560
Collecting sand for use of the road from a distance of 1 1/4 miles	1	930	6	1/8	697½ 697½
Spreading the sand on the surface of the road, watering and com it.	1	930	6	1/8	697½ 697½
Collecting and c this gravel from a distan of 1 3/4 miles.	1	930	6	1/6	930 930
Spreading gravel, ing and consolidating.	1	930	6	1/6	930 930

12

9861

14-4-00 1899 900.

FROM The President of the Municipalities in the Shimoga District

TO The Secretary to the Government of Mysore General and Revenue Departments

Dated 10th April 1900

Despatched

Received

General No. 8886 6-99

No. 72 64

Enclosure No. 2.

Submits herewith for sanction of Government an estimate for Rs 700/- for sinking a draw well in the Akkepete of the Sualkoppa Dorre.

To the same.

11776-19725 4 00

27-99

13/6/1900

B.J.C.

14.4.00

Detailed estimate for constructing a road &c.

No 888 of 1900

Office of the President of the Municipalities in the Shimoga District.
Dated 10th April 1900

To

The Secretary to the Government of Mysore,
Forest and Revenue Departments.

Sir,

I have the honour to submit herewith for sanction, an estimate in (duplicate) for Rs 700/- for sinking a draw well in the Akkipete of the Sankalipppa Doore.

The Municipal Board of the Doore in a meeting held on the 27th December 1899, resolved that the execution of the work is necessary so as the towns people living in that locality feel much for want of water.

I therefore recommend that the work is necessary as resolved by the Board, and that Sanction of Government may be accorded for its early execution.

The said sum of Rs 700/- may

may be met out of Rupees 500/
provided in the current year's light
of that municipality under the head
VIII P W (d. 1 & 3) (4) "Drains
Original, water supply original
and water supply repairs"

I have the honour to be,
Sir,
your most obedient servant,
In the name
for President of the municipality
in the Shimoga District

15

Estimate for sinking a draw well in Akkipede of the Siralkoppa Municipality of the Shikarpur Taluk in the year 1899–1900 Q. dr to

Details of Works	No.	Dimensions L	B	H.	Quantity c ft	c yrs	Rate	Cost
Earth Work.								
1st Section.	1	6½×6½	22/7	25	3320	123	– 8 .	62 . .
2nd Section.	1	6½×6½	22/7	25	3320	123	1 . .	123 . .
Stone Work	1	10×22/7	2	50	3143			
Do around the well	4	10	4	½	80	119	2 8 .	298 . .
Packing with jelly around the stone work	1	12½×22/7	½	50	982	36	1 . .	36 . .
Slab Stones.	4	9	2	–	72 sft		– 5 .	23 . .
Parapet Walls.	1	10×22/7	1½	3	141			
Deduct the quantity of stone posts	4	3	3	¾	27	114	– 3 .	21 . .
Chunam plastering	1	10	22/7	7	220			
Deduct the quantity of posts.	8	3	¾	–	18	2.384 yr	2 8 .	6 . .
Teak Wood work complete								
Side posts	4	7	¾	½	11			
[illegible]	4	10	¾	½	15	26 sft	2 8 .	65 . .
Wooden Pulleys No.	4					No 4	5 . .	20 . .
Cost of Sanpada	Lump Sum							26 . .
Boring wages	Lump Sum							20 . .
					Total Rupees Seven Hundred only			700 . .

Dec Shirastedar Ra—

for President of Municipality

in the Shimoga

7.9.4 1900

Read. 16

Correspondence ending with the Chief Engineers letter No. 1408 dated the 27th March 00 returning duly checked the estimate for Rs 15-81 for opening a road connecting the Nyanza town with the Sinhalinga - Hunnali High road, received with letter No. 743/58 of the 2nd Feb. 00 from the Provl. Govt. the Mcis in the Shimoga Distt.

R L 1533.

11546-47 dt 18.4.00

L 7-27-99

Order thereon

The estimate for Rs 15-81 is sanctioned the cost with as proposed by the Provl. Govt. the ~~work~~ debited to the current years Govt

Detailed estimate re construction

Budget of Nyamti Agt II

The Dy. Budget of the Shimoga Circle as per particulars given in the margin.

Source	Amount
1. Nyamty - VIII P.W. & roads original	781
2. Dy. Budget of Shimoga circle B.P.W. I Original	800
Total =	1581

For Secy.

Dy 16.4.00

&

The Budget of the Nyamti Shimoga with returning the detailed Estimate

Comptr with copy of Abstt. Estimate

Chief Engr.

Proceedings of the Government of Mysore.

READ:—

Letter dated 10th April 1900 No. 848.
Prest.
from the ~~Deputy Commissioner~~ of the Municipalities in the Shimoga District, submitting for sanction an estimate for Rs 700 for sinking a draw well in the Athkipete of the Sirsi Koppa town

R L 596

ORDER THEREON.—No. 1796-97
L. F. 27-99

Dated Bangalore, 25th April 1900

The estimate received with the above is sanctioned. The cost will be met from the sum of Rs. 600 provided under the head VIII P.W (d) Drains, origi (A) water supply original (C) water supply repairs in the current year's Municipal Budget of Sirsi Koppa sanctioned in Government Proceedings dated 20th July 1899 No. 1104-9
L. F. 80-96

For ~~Chief~~ Secretary.

To—The ~~Deputy Commissioner of the~~ Municipalities in the Shimoga District, returning the sanctioned estimate.

The Comptroller, with copy of ~~Abstract~~ Estimate.

From

To

Dated

Despatched

Received

No.

M.G.C.P.B.—27-2-91—2,000

19

7300
7-1-01

(General Serial No. 30.)

1900-1901 L1190

From The President of municipalities Shimoga District.

To the Secretary to the Govt. of Mysore, General and Revenue Departments Bangalore.

Dated 4th January 1901.

Despatched 6-99

Received

General No 5607 } 190 .

No. 4

Enclosures Number.

Submits for sanction an estimate for Rs 796-0- for constructing V-shaped drains in the Dodpete of the Nyamati municipality in the etc ...

L7
7.1.01

S V R
Engg 7/1/01

2-2 1900-1901

52,

Office of the President of Municipalities,
Shimoga District.
Dated

To

The Secretary to the Government of Mysore,
General and Revenue Departments.

Sir,

I have the honour to submit herewith for sanction an estimate (in duplicate) for Rs 796-0-0 for constructing V-shaped drains in the Bod-pete of the Nyamati Municipality in the Honnali Taluk.

The Municipal Board of the town and the 2nd Assistant Commissioner who inspected the spot recommend the execution of the work, as it is very necessary for improving the Sanitary Condition of the Town.

I request that sanction

of Government may be accorded for the execution of the work.

4. This amount, namely, Rs 796-0-0 may be met out of Rs 800-0-0 provided in the current year's budget of that Municipality under the head "VIII — Public Works (d) Drains original, —— (m) Compensation and (o) Reserve"

I have the honour to be,
Sir,
Your most obedient Servant,
H. Manjunathaiya
President of Municipal Council
Shimoga District

Detailed Estimate for constructing V-shaped drains in the Dodpete of the Nyamati Municipality in the Shimoga District. 22 Encl to 87

No.	Particulars.	No.	Dimensions			Quantity	Unit	Rate		Amount		
			Length	Breadth	Depth							
	Earth work -											
1	Excavating foundation	cyds	852	$\frac{2}{3}$	$\frac{1}{3}$	$189\frac{1}{3}$	cyds		- 2 -	24	-	
	Stone Work -											
2.	Slab stones for constructing V-shaped drains after properly chiselling them.	2	852	$1\frac{1}{2}$	$(\frac{1}{4})$	2556	Sq. ft		- 4	9	759	-
3	Pointing with Chunam.		852	3	-	2556	Sqs		- 8	13	-	
	Total Rupees Seven-hundred and Ninety-Six only —									796	-	-

President of Municipalities
Shimoga District

Shimoga.
Dated 1st January 1901

23

Proceedings of the Government of Mysore.

Mnl

6-99

8

READ:—

Letter dated 4th January 1901 ~~189~~ No. 569/43

from the ~~Deputy Commissioner~~ President of the Municipalities Shimoga ~~District~~,

District, submitting for sanction an estimate for Rs 796 for construction

V. Shaped drains in the Dodpetter of the Tyamti

Municipality.

27 99 RL 1285

ORDER THEREON.—No. 95-98-94 to be President

L. F. 27-99 done by Comptr

Dated Bangalore, 31/1/01 ~~189~~

The estimate received with the above is sanctioned. The cost will be met

from the sum of Rs. 800 provided under the head VIII Pr (c) Drains Original

(or) Compensation & Reserve

in the current year's Municipal Budget of Tyamti

~~sanctioned in Government Proceedings dated~~ ~~189~~

~~No~~

~~L. F.~~

Sanctd by 1st Counsellor

for

14/1/01

RD 17.1.1901

~~For Chief~~ Secretary.

Orig 31/1/01

Mnl

21.1.01 President

To—The Deputy Commissioner of the Shimoga District

returning the sanctioned estimate.

The Comptroller, with copy of Abstract Estimate.

Ac 29/1/01

From

To

Dated

Despatched

Received

No.

M.G.O.P.B.—27-2-11—2,000

L2207

1900–1901.

14207 5-L-01

From The President of Municipalities in the Shemoga District.

To The Secretary to the Govt of Bombay Genl: & Revl: Departments.

Dated 4th June 1901.

Despatched

Received

General No. 1077

No. 456

Enclosure No. 2

With reference to Govt Pro: No. 3950-1 dated 25th September 1897, L. 7284-96 States that the well in question has been completed at a cost of Rs: 53. 5. 5. more than the original Sanctioned estimate & request Sanction for the revised estimate

Geology

L 7204 1/5

5.6.01

File pass-up

KV 5/6/01

5/6/01

25

No. 1071/80 Office of the President of the Municipalities in the Shemoga District.

Ins 2

Dated, Shemoga 1st June 1901.

To.

The Secretary to the Govt of Mysore
General & Revenue Departments.

Sir,

With reference to Government Proceedings No 3950-1 & 7284-96 dated 25th September 1897, (old) sanctioning an estimate for Rs. 1262/- for sinking a draw-well in the Aréaken street, in the Shikarpur Municipality, I have the honour to state that the well in question has been completed at a cost of Rs 1315-5-5 or Rs 53-5-5 more than the original sanctioned estimate, herein enclosed for ready reference, and favour of return when

no longer required.

The work was carried out under the kind supervision of Mr. Durgappa, a member of the Shikarpur Municipal Board.

Sanction is now requested to the revised estimate herewith forwarded, showing the excess of expenditure of Rs. 53. 5. 5, which may be met out of Rs 300/- provided in the Current years budget of that Municipality under the head VIII P. W. (+) Water works original.

I have the honour to be,

Sir,

Your most obedient Servant

W. W. [illegible]

President of Municipalities in the Shemoga District.

27

190

From

THE SECY. TO THE GOVT. OF MYSORE.
GEN. & REV. DEPTS.

To The President of the Mc
in the Shimoga Dt

Dated 28/6/99

Despatched

Received

General No. 175-57-6-99
L.T. No. 27-99 / 60

Enclosure No.

XII
5775

this letter No. 1071/50 dy 18th June 1901 submitting for sanctio a revised estimate for sinking a draw well in the Kérakere block in Shikarpur Municipality

---

With reference to above, has the honor to state that only the abstra estimate has been received and to request therefore that he will be good enough to submit the detail

SBP—1,000—1901-4.

[illegible] 24/6
Memo sent
D.J. 24/6

From the Same
831/46 8/11/26/02 L1526

estimate for the work at an early date.

2. Govt cannot pass such a large sum of Rs 85-12-10 under contingencies without further information as to the nature of the contingent charge. Such an item may be allowed in an estimate when the work has not been commenced, but when the work has been completed as in the present case the necessity for providing Rs 85-12-10 or nearly 7 per cent under contingencies is not apparent. The President is therefore requested to explain clearly the nature of the charge, giving as far as possible the details under it.

∧ not exceeding 5 p c

3. Explanation as to what Samfada (for which a lump sum of Rs 85-12-10 entered in the estimate) means, should also be submitted

By order

26/6/1907
For Secretary.

Dy 14/6/01

29

11908. X 1545

1901 1902

FROM K. P. Puttanna Chetty Esqr.
President of Municipal Boards
Shimoga Division

To H. V. Nanjpa Esqr. Private Secretary to the Government of Mysore
General and Revenue Departments

Dated 11-3-1902.
Despatched
Received 6-99
General No. 831 - 12
No. 46
Enclosure No.

Subject Grant of Land for Public Purposes

Adverting to Government Memo No 17557 dated 28th June 1901 and subsequent reminder No^x 14513 of 4th March 1902 beg to state that an urgent reminder, the circular to has been issued to Procure the necessary details.

Put for destruction X

L 7
15 3 02

Submitted
May this be filed
and reminders issued from time
to time till receipt of reply
DRJ 15/3/02

MGCPB—3 3 01—50 [illegible]

30 11-3-1902

No 831/46.

From K P Puttannachetty Esquire

President of Municipal Board,

Shimoga District

To H V Nanjundaiyya Esquire

Secretary to the Government of Mysore

General and Revenue Departments.

Sir,

With reference to your docket No 17557/LF 27-99 dated 28th June 1901, and subsequent reminder No 14513 X sentinged dated 4 March 1902 regarding LF No 27 1901 the submission of a revised detailed estimate for sinking a well in the Arekatteri Street in the Shikarpur Municipality, I have the honour to state that the detailed revised estimate will be submitted as soon as the particulars required therefor are received from the Amildar of Shikarpur Taluk to whom an urgent reminder has this day been issued on the subject

I have the honour to be

Sir,

your most obedient servant

M Ramachandrachar

For President of Municipal Board

Shimoga District

As

32 L 1904 14814

(General Section No 30)

19 a/- 1902

From K. Puttanna Chetty Esqr
President of Municipality
the Shimoga District
To Narajundayya Esqr Ma Ad
Secretary to the Government
of Mysore General and
Revenue Department

Dated 7th May 902
Despatched 10-6-902
Received 10-6-902
General No 1030
No 2-5-48 1902.

Enclosures Number 3---

Submitting herewith the required Estimate for Rs 1315-5-5 for sinking a well in the Shikarpur municipality with details as far as they are available

L 7
21 5 02

2, K D
A-924/5/02

to
and request that the
President will be so good
to expedite the injunction
the detailed Ordinance therein referred
to

By order

23/4/1902
for Secy

10/4/02

10/4/02

32-L 1964

14514

1901-1902



From K. Pullamanapalli
Esqr
President of Municipality
in the Chingleput District
To The Municipal Council
Secretary to the Commissioner
of Salt Revenue and Abkarie
Madras

Dated 1st June 1902

Received - 6-6-1902.

General No. 1622 - 1902.

Enclosures Number 5 - -

Requesting he will
be required Estimate
for Rs 1315-5-5 for
sinking a well in the
Sholinghur municipality
with details as far as
they are available

17
21/5/02

J. K. N.
Dy 24/5/02

No 1638/1902 By Office of the President of the Local Boards Shimoga District

Dated 20th May 1902

From

A. D. Pattammashetti Avl

President of Municipality

in the Shimoga District

To

A. Narayanadasa Avl Esqr

Secretary to the Government of Mysore

General Revenue Department

Sir

With reference to your docket

C/a 1727/3 dated 25th April 1902 requesting

D/d 27-99

the early submission of detailed

estimate for Rs 315-5-5 for sinking

a well in the Shikarpur municipality,

I have the honor to submit herewith

the required estimate for Rs 315-5-5 + in duplicate

giving details as far as they are

available. I would here explain that

the work was carried out by the municipal

under the eye of one of the municipal

members. Regular accounts were

not maintained and this accounts

for the confusion which has crept

in.

34

2. As regards Rs 85-12-10 charged under "Contingencies" I beg to state that it represents the expenditure actually incurred under that head while the work was in progress in [illegible] and it has been recouped to the extent of Rs 19-4-0 by the sale proceeds of the articles. There [illegible] remains a small stock of them which will be sold in due course and the proceeds credited to the municipality.

3. The term "Pampada" used in the estimate means "scaffolding" which in the present instance consisted of wooden frame work which had been temporarily erected for carrying on the well work.

4. I have the honour to submit the list furnishing the details for the two items above referred to received from the Vice President of the Municipality.

I have the honour to be
Sir,
Your most obedient servant
[illegible]
President [illegible] Municipality [illegible]

AS.

ಕೈಂ ಮಾಸ್ಟರ್ ಕಿ ಸಾ ಠಿ ಪಾಠಶಾಲೆ ಕೆ ಲೇಖಕ ಠ ಖರ್ಚಿ ವಿವರ ಮತ್ತು ಬಾಕಿ ಸಂಖ್ಯೆ
ಪೂಂ ಡಿ ಪೂಜಾ ನಕಿ ಬಲಿ ಕೊಳ್ಳಲು ಬಹಳ ಬಡ್ಡಿ ಬದ್ಧ ಸಿಕ್ಕಿ ಲು ಮೊ. ಲು —

ಕ್ರ ಮ ಸಂ	ಖ್ಯೆ	ವಿವರ ಪೂರ್ಣ ವಿ ವ ರ	ಪ್ರ ಮಾ ಣ	ರೂ	ಪೈ	ಪೂರ್ಣ ಸಂಖ್ಯೆ ರೂ. ಪೈ ಲಕ್ಷ
		ಕ್ಷ ಖಂ ಡ ಪೂ ರ್ಣ		2	2 ಂ	
		ಪಿ ಕ್ಕಿಂ		1	" 10 "	
		ಸಕ್ಕ ಸಾಲ್ಕಿ	2·6½	5	5 ಂ	
		ಭದ್ರ ಕಲ್ಲಿ	4	"	4	
		ಪೌಂ ಡ್ರಿಕ	4	1	8 "	
		ಸಕ್ಕ ದಮೀಲ್ಕಿ	1"		2 "	
		ಪಿ ಕ್ಕಿಂ ಕಿ ದಂ ಡಿ ಕಿ ದಳ್	"		4 "	
		ಬೆಳ್ಳ ಕ್ಕ ದಮ್ಮಿ			4 ಂ	
		ಪೀಸ್ ಕೆಲ್ಲ ದ ದ		1	6 2 "	
		ಪೀಸಂ ಬ್ಕ ಕಲ್ಲಿ ದಿಸ್ ಪೂಂ		"	ಂ	
					18 24	18 24
2		ಪೈಂ ಸ್ಟಾ ಪೀಕ್ಕೊಂಡಾ ಸ್			ಂ 2 "	
		ಬೀ ಸ್ಟಾಂಡಿಸ್			2 2	
					" 42	0' 42
3		ಪೀ ಸ್ ಲು			" 44	
		ಪಿ ಕ್ಕಿಂ ಪಿ ಬಾ ಡಿ ಲ್ಕಿ			" 2 "	
		ದ ರ ಕಲ್ಲಿ	100	5	4 "	
				6	44	6 44
4	1	ಪೈಲ್ಕಿ ಲೆಕ್ಕಿಕ್ಕೊಂಡಿಸಿದ	550	8	4 ಂ	
		ಬ			ಂ 4 ಂ	
		ಕಂ ಪನಿ		4	ಂ ಂ	
		ಕಲ್ಲಾಂ ಡಿಸ್ ಪೂ		1	ಂ	
		ಂ ಪೀಸ್ ಲು			ಂ 2 ಂ	
		ರಶಿ ದಾಸ್ಲಾ ಂ			" 3 "	
				13	3 "	13 3 "
5		ಸಕ್ಕ ದಮಿ ಲ್ಕಿ		1	1 2 "	
		ಠೈ ಕಲ್ಲಿ		1	1 " "	
		ಪೀ ಲು			ಂ ಂ 44	
				3	" 4	3 " 4

ಸಂ	ಸಂಖ್ಯೆ ವಿವರ ಮತ್ತು ಕಾಗದದ ಹೆಸರು	ಅಳತೆ	ದರ	ಕಿಂಮತ್ತು	
	ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ	72	1	6	6
	ಸಂಖ್ಯೆ 108	108	9	9	
	ಸಂಖ್ಯೆ 200	200		8	
	ಸಂಖ್ಯೆ 1		4	8	
	ಸಂಖ್ಯೆ 1			3 8	21
	ಸಂಖ್ಯೆ 1	50		2	2
	ಸಂಖ್ಯೆ 1	20	1/4	1 10 8	
		12	1/4	1	
		100		4	
		100	5	5	
		10	4	2 8	
				4	1

6 [illegible]

[illegible] 12 [illegible]

[illegible]

[illegible] 12 [illegible]

[illegible] 12 [illegible]

[illegible]

[illegible]

7 [illegible]

[illegible]

8 7 [illegible]

1			
1			
1			
2		5	4
2		2	
1		1	

55-70-8

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

85-12-11

29 8 901

Estimate for sinking a draw well in the Kerakore street in the Shikarpur Municipality, Shimoga District in the year 1896-97

Details of work	Per.	Dimensions L	B.	D	Quantity	Rate	Cost	Remarks
Digging gravel								
1st section	Cyc.	12	3 1/7	5	20	- 36	4	
2d do	do	12	3 1/7	5	20	- 5	6	
3d do	do	12	3 1/7	5	20	- 10	12	
4th do	do	12	3 1/7	5	20	- 12	15	
5th do	do	12	3 1/7	5	20	1 8	30	
6th do	do	12	3 1/7	5	20	1 10	32	
7th do	do	12	3 1/7	5	20	1 12	35	
8th do	do	12	3 1/7	5	20	2 -	40	
9th do	do	12	3 1/7	5	20	2 6	50	
10th do	do	12	3 1/7	5	20	2 12	55	
11th do	do	12	3 1/7	5	20	3 -	60	
12th do	do	12	3 1/7	5	20	3 4	65	
13th do	do	12	3 1/7	5	20	3 8	70	
14th do	do	12	3 1/7	5	20	4 -	80	
							556	
Rough Stone work to the well	1	2 3/70	1	70	143	2 8	352	
Stone pillars to fix the pulleys	each	11	1 1/4	1/2	2	12 -	24	
Cross beam	do	13	1/2	1/2	1	10 -	10	
Pulleys	do	-	-	-	1	10 -	10	
Filling with metal	Lump	sum					40	
Bailing water	—	do					100	
Sundries (Wooden)	—	do					30	
Slab stones	No.	4	5	3	-	60 - 8 -	30	
Parapet wall with brick & chunam	4 sides	7	1 1/4	3	105	- 8	50	
Contingencies at 5 per cent							60	
Total							1262 -	

Shimoga
27th August 1897

H. V. Manjunadayya
President
Shimoga Taluk

Revised estimate for sinking a draw well in the Karakkeri street in the Shikarpur Municipality, Shemoga District

Exhibit I

No.	Details of work.	Per	Rate	Quantity	Cost	Remarks.
				Average		
1.	Earth work	Cyb.	1 6 11/16	268	384 2 6	
2	Stone work	Do	Average 2 13 3	174 2/9	494 7 -	
3	Jelly Stone	Do	1 3 6	133 1/2	113 2 -	
4	Slab stones	Sft.	- 11 1	75 1/2	52 8 -	
5	Sampada	Lump	Lump		55 10 8	
6	Constructing parapet wall					
	1 Brick in mortar	Cft.	- 4 -	91 1/2	22 14 -	
	2 Chunnam plastering	Square	2 8 -	1 64	4 1 7	
7.	Stone pillars	No	7 - -	2	14 - -	
8	Teak wood work	Cft	2 - -	5 1/3	10 10 8	
9	Pointing with mortar	Square	2 - -	32	- 10 2	
10	Collecting & spreading gravel	Cyb	- 6 -	25	9 6 -	
11	Boring water	Lump	Lump		18 - -	
12	Contingencies	Lump	Lump		85 12 10	
					1315 5 5	
	Deduct the amount sanctioned in Govt Pro: No 3950-1 / L. Dis. 284-96 dated 25th September 1897				1262 - -	
	Balance to be sanctioned				53 5 5.	

Executive Engineer

President of Municipality

in the Shimoga District.

111

Read :-

correspondence ending with letter No 438/57 dated 20th May 1902 from the President of the Municipalities in the Shimoga District, Submitting for sanction a revised estimate for Rs 1315-0-0 for sinking a well in the Aralkeri Street in the Shikarpur Municipality

---

Order Thereon :-

Sanctioned

2/ The President is requested to point out to the Executive Engineer direct the source in the current year's Municipal under which the excess of Rs 53-0-0 over the amount of Rs 1262

R.L. 1983.

No 19149-150 Lit 27-99 9/12/1902

Re: re estimate to P.
1 Copy — to complete

Transmitted to the Work
in Progress dep. 8° 3750-1
27-282-96

by 25th January 1897,

Com. to me.

7/1/97

Secretary
6/1/1902 on 7/1/02

To the Pat. Mail Bag
Enquiry Dept re the
Cancelled Patents & Inventions
Comptroller w/a copy